

**GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT**

JCRDLIS – Phase-I – Sanction of additional cost implication for additional works executed (civil) at Intake pump house to accommodate pumps and motors of Phase-II to V due to change in discharge 14 Cumecs instead of 10 Cumecs in Phase-II –Orders – Issued.

---

**IRRIGATION & CAD (PW.MAJ.IRR.IV.1) DEPARTMENT**

**G.O.Ms.No. 85**

**Dated: 21-08-2010**

**Read the following:-**

1. From the Chief Engineer, GLIS, Lr.No.CE/GLIS/WGL/DCE/ OT1/F.No.74/591, dt. 03-07-2009.
2. Govt. Memo.No.17062/Maj.Irr.IV.1/09, dt. 15-07-2009.
3. From the Chief Engineer, GLIS, Lr.No.CE/GLIS/DCE/OT1 /TS1/F.No.74/ Camp.No.138, Dt. 08-09-2009.
4. Govt.Memo.No.17062/Maj.Irr.IV.1/09, Dt: 16-10-2009.
5. From the Chief Engineer, GLIS, Lr.No.CE/GLIS/WGL/DCE /OT1/TS1/F.74- Vol.VII/2569, dt. 23-10-2009.
6. Govt.Memo.No.17062/Maj.Irr.IV.1/09, dt. 16-11-2009.
7. From the Chief Engineer, GLIS, Lr.No.CE/GLIS/WGL/ DCE/OT1/TS1/F.No. 74/Vol.VIII/ Camp.No.200, dt. 30-11-2009.
8. Govt.Memo.No.17062/Maj.Irr.IV.1/09, dt. 25-01-2010.
9. From the Chief Engineer, GLIS, Lr.No.CE/GLIS/WGL/DCE /OT1/TS1/ 269, dt. 05-02-2010)
10. (From the Chief Engineer, GLIS, Lr.No.CE/GLIS/WGL /DEE/Camp.No.276, dt. 09-03-2010

\*\*\*\*\*

**ORDER:**

The Chief Engineer, GLIS has submitted proposal to Government seeking approval for additional item of works (civil) executed at Intake pump house in Phase-I to accommodate motors and pumps of Phase-II to Phase-V due to change in discharge from 10 cumecs to 14 cumecs in JCRDLIS Phase-I works and requested to issue orders.

2. The State Level Standing Committee in its meeting held on 15-02-2010 discussed the proposal of Chief Engineer, GLIS, Warangal with regard to change in scope of works resulting in additional works (civil) executed at Intake pump house in order to accommodate motors and pumps of Phase-II to Phase-V necessitated due to increase in discharge from 10 cumecs to 14 cumecs in JCRDLIS Phase-I works, considered the recommendation of the Project Chief Engineer and recommended to the Government to consider it as an additional item of work for an amount of Rs.495.50 Lakhs.

3. After careful examination of the proposal and keeping in view the recommendations of the State Level Standing Committee made in the meeting held on 15-02-2010, Government hereby approve the additional cost implication for the civil works executed at Intake Pump House necessitated due to change in discharge from 10 cumecs to 14 cumecs in JCRDLIS Phase-I works, for an amount of Rs.495.50 Lakhs (Rupees Four hundred Ninety Five Lakhs and Fifty thousand only), as this is beyond the scope of works as mentioned in the agreement for Phase-I of JCRDLIS.

4. The Chief Engineer, GLIS shall take further necessary action in the matter accordingly.

5. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.1983/F4(1)/10-1, dt. 25-05-2010.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**ADITYA NATH DAS  
SECRETARY TO GOVERNMENT**

To  
The Chief Engineer, GLIS,  
K.C.Colony, Chintagattu,  
Warangal.

Copy to:  
The AG, A.P., Hyderabad.  
The Director of Works and Accounts, Hyderabad.  
Finance (W&P) Department  
P.S to Prl. Secretary to CM  
OSD to M(M&MI)  
PS to Secretary (AD)  
SF/Spare.

//FORWARDED BY ORDER//

**SECTION OFFICER**